BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

RA 1ST AND FINAL BILL

Name of work: Filling of Pot Holes at Ramachandrapura area in Ward No. 10 (Doddabommasandra).

Estimated Cost : Rs. 10.00 Lakhs

Head of Account : P-1771 POW Works

Job Code: 010-20-000085

Name of Agency: M/s. S S Enterprises (Prop: Nagaraja. M, No. 730, 1st Floor, 62nd Cross, 5th Block, Rajajinagara, Bangalore - 560010.

Work order No: BBMP/EE/BTP/WO/26/2021-22 D: 07-09-2021

Sl No.	Description	No.	L	B	D	Qty	Rate	Amount
	Measurements Recarded on :							
1	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.						Cum	
	Qty as per Premeasurement Recorded vide E-Bill Page No. 1 to 8 is					214.15	1459.00	312445.00
2	Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.3, filling back the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, all as per clause 3004.2 complete as per specifications						Sqm	
	Chamundreshwari Layout Sangeetha Mobile Store Road	1	5.10	2.40		12.24		
		1	2.40	1.40		3.36		
		1	1.30	1.70		2.21		
		1	1.70	1.50		2.55		
		1	0.90	0.90		0.81		
		1	1.40	0.50		0.70		
		1	3.10	0.10		0.31		
		1	1.00	1.00		1.00		
		1	1.00	1.00		1.00		
		1	1.50	1.30		1.95		
		1	1.00	1.70		1.70		
		1	1.00	1.40		1.40		
		1	1.60	1.20		1.92		
		1	2.00	1.40		2.80		
		1	1.60	0.50		0.80		
		1	1.40	1.00		1.40		
		1	1.50	1.00		1.50		
		1	1.70	2.80		4.76		
		1	1.00	3.70		3.70		
		1	2.10	1.40		2.94		
		1	1.30	5.00		6.50		
		1	1.60	1.00		1.60		
		1	0.90	5.00		4.50		
		1	1.20	1.20		1.44		

Assistant Engineer 15/11

Assistant Executive Engineer
Vidyaranyapura Sub Division.
BBMP, Bangalore - 97
Assistant Executive Engineer

Scanned with CamScanner

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	1.30	1.70		2.21	6309
		1	0.60	0.80		0.48	
		1	1.00	1.90		1.90	
		1	1.20	3.30		3.96	
		1	1.00	1.00		1.00	
		1	0.60	1.00		0.60	
		1	1.30	2.60		3.38	
		1	2.00	1.00		2.00	
		1	1.00	1.50		1.50	
		1	1.70	1.00		1.70	
		1	2.60	1.50		3.90	
		1	1.00	1.00		1.00	
		1	0.90	5.00		4.50	
		1	0.90	0.90		0.81	
		1	5.50	2.80		15.40	
		1	2.20	2.50		5.50	
		1	3.50	3.80		13.30	
		1	3.40	2.30		7.82	
		1	1.80	2.00		3.60	
		1	2.20	1.50		3.30	
		1	1.80	1.20		2.16	
		1	1.30	1.00		1.30	
		1	5.60	2.50		14.00	
		1	2.10	2.00		4.20	
		1	1.80	1.00		1.80	
		1	2.50	2.00		5.00	
		1	1.90	1.20		2.28	
		1	1.20	1.00		1.20	
	Ramanna Garden Burial Ground Road	1	20.00	2.20		44.00	
		1	1.50	4.20		6.30	
		1	4.40	2.10		9.24	
		1	1.20	1.00		1.20	
		1	1.70	1.20		2.04	
		1	2.00	1.20		2.40	
		1	2.30	1.00		2.30	
		1	5.30	0.80		4.24	
		1	1.40	1.20		1.68	
		1	3.40	0.90		3.06	
		1	1.40	1.20		1.68	
		1	3.50	2.20		7.70	
		1	5.00	1.20		6.00	
		1	1.60	2.00		3.20	
		1	2.30	1.80		4.14	
		1	3.20	2.20		7.04	
		1	5.20	3.50		18.20	
		1	1.60	2.00		3.20	
		1	3.20	1.80		5.76	
		1	2.20	2.60		5.72	
		1	3.00	0.90		2.70	
		1	1.20	1.00		1.20	

316.89

Assistant Executive Engine
Vidyaranyapura Sub Divis
BBMP, Bangalore-97

Assistant Engineer

Scanned with CamScanner

Description	No.	L	B	D	Qty	Rate	Amount
	1	2.00	1.80		3.60	315.89	
	1	5.50	2.60		14.30		
	1	1.80	2.50		4.50		
	1	3.50	2.00		7.00		
	1	2.80	3.50		9.80		
Chamundeshwari Layout Ganesh Temple Road	1	2.00	3.70		7.40		
	1	1.00	1.40		1.40		
	1	1.00	9.50		9.50		
	1	2.70	1.40		3.78		
1st D Main Road Chamundeshwari Layout	1	4.00	1.60		6.40		
	1	1.50	4.00		6.00		
	1	1.00	1.00		1.00		
	1	1.30	1.50		1.95		
	1	1.00	0.90		0.90		
	1	0.90	1.70		1.53		
	1	1.00	1.00		1.00		
	1	1.40	1.80		2.52		
1st A Main Road Chamundeshwari Layout	1	1.40	1.40		1.96		
	1	1.00	1.00		1.00		
	1	0.90	0.60		0.54		
	1	0.40	1.40		0.56		
	1	1.00	1.00		1.00		
	1	1.00	2.70		2.70		
	1	2.10	4.90		10.29		
	1	1.50	1.00		1.50		
4th Main Road Chamundeshwari Layout	1	2.00	10.50		21.00		
	1	0.60	4.70		2.82		
	1	1.20	0.80		0.96		
	1	2.50	1.20		3.00		
	1	1.00	0.80		0.80		
	1	1.00	0.50		0.50		
	1	1.60	0.50		0.80		
	1	1.30	1.00		1.30		
	1	1.80	0.70		1.26		
	1	1.00	1.50		1.50		
	1	1.00	2.30		2.30		
	1	0.70	4.50		3.15		
	1	0.70	1.40		0.98		

458.39

Assistant Executive/Engineer
Vijayaranyapura Sub Divis
BBMP, Bangalore - 97

Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

Ward No. 10

Sl No.	Description	No.	L	B	D	Qty	Rate
		1	1.30	2.10		2.73	458-85
		1	0.80	1.60		1.28	
		1	1.80	1.20		2.16	
		1	1.20	1.00		1.20	
		1	1.00	1.00		1.00	
		1	0.80	0.80		0.64	
		1	1.50	0.80		1.20	
	2nd Main Nanjappa Layout	1	1.00	2.00		2.00	
		1	1.60	1.20		1.92	
		1	1.30	1.60		2.08	
		1	1.40	1.20		1.68	
		1	1.00	1.60		1.60	
		1	1.40	1.00		1.40	
		1	0.60	1.70		1.02	
		1	1.00	1.00		1.00	
		1	1.00	1.00		1.00	
		1	1.00	1.50		1.50	
		1	1.50	1.00		1.50	
		1	1.50	1.00		1.50	
		1	1.20	1.50		1.80	
		1	1.60	1.50		2.40	
		1	1.60	0.90		1.44	
		1	1.50	1.10		1.65	
	Nanjappa Layout 8th Cross	1	6.20	1.40		8.68	
		1	1.70	1.00		1.70	
	2nd A Main Nanjappa Layout	1	4.80	1.50		7.20	
		1	4.00	1.40		5.60	
	1st Main Nanjappa Layout	1	1.00	1.00		1.00	
		1	5.10	1.60		8.16	
		1	4.70	1.00		4.70	
		1	5.80	1.90		11.02	
		1	2.50	1.00		2.50	
		1	4.20	1.80		7.56	
		1	3.00	2.60		7.80	
		1	1.00	1.80		1.80	
		1	2.20	2.50		5.50	
		1	5.20	2.20		11.44	
		1	3.00	1.80		5.40	
		1	3.20	2.20		7.04	

Assistant Engineer

Assistant Executive Engineer
Yeshwanthapura Sub Division
BBMP, Bangalore-91

6.9.19

Scanned with CamScanner

Description	No.	L	B	D	Qty	Rate	Amount
	1	3.80	1.20		4.56	591.19	
	1	1.70	1.20		2.04		
	1	2.80	3.20		8.96		
	1	3.20	1.80		5.76		
	1	3.50	2.50		8.75		
	1	1.60	1.00		1.60		
	1	2.60	2.00		5.20		
	1	4.50	2.20		9.90		
	1	6.40	2.30		14.72		
	1	3.50	2.00		7.00		
	1	2.80	1.20		3.36		
	1	5.50	3.80		20.90		
	1	3.20	1.80		5.76		
	1	5.50	1.60		8.80		
	1	3.20	1.80		5.76		
	1	6.20	1.90		11.78		
	1	2.30	1.90		4.37		
	1	3.50	2.50		8.75		
	1	6.50	2.20		14.30		
Patel Pillappa Enclave Ramachandrapura Road	1	3.40	4.50		15.30		
	1	2.00	6.30		12.60		
	1	0.90	10.10		9.09		
	1	0.90	8.50		7.65		
	1	1.00	18.30		18.30		
	1	1.60	1.60		2.56		
RR School Road	1	0.90	2.30		2.07		
	1	0.40	5.30		2.12		
	1	1.30	1.50		1.95		
	1	2.50	2.80		7.00		
	1	2.30	1.80		4.14		
	1	2.30	1.20		2.76		
	1	3.50	1.40		4.90		
	1	2.10	4.50		9.45		
	1	4.70	1.80		8.46		
	1	1.60	2.00		3.20		
	1	2.30	2.50		5.75		
	1	2.00	3.00		6.00		
	1	2.80	2.60		7.28		
	1	1.00	1.00		1.00		
RR School Road	1	6.30	1.80		11.34		
	1	1.20	1.00		1.20		
	1	1.50	4.10		6.15		

893.73

Assistant Executive Engineer
Vidyaranyapura Sub Div.
BBMP, Bangalore-97

Suretha. N R
Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

Sl No.	Description	No.	L	B	D	Qty	Rate
	KNV 2nd Stage	1	3.30	3.30		10.89	
		1	1.10	1.60		1.76	
	RR School Road	1	1.10	1.10		1.21	
		1	2.20	2.60		5.72	
		1	2.30	1.20		2.76	
		1	0.80	2.10		1.68	
		1	2.60	0.80		2.08	
		1	1.10	1.20		1.32	
		1	0.70	1.20		0.84	
		1	0.80	1.60		1.28	
		1	0.80	0.80		0.64	
		1	3.20	1.90		6.08	
		1	6.50	2.80		18.20	
		1	3.20	1.80		5.76	
		1	1.80	2.00		3.60	
		1	3.20	1.80		5.76	
		1	2.20	1.80		3.96	
		1	3.20	1.60		5.12	
		1	6.50	2.20		14.30	
		1	2.90	2.60		7.54	
		1	3.50	1.80		6.30	
		1	2.20	2.80		6.16	
		1	6.50	1.80		11.70	
		1	6.00	1.90		11.40	
		1	4.50	3.20		14.40	
	Sri Byraweshwara Tent House	1	3.20	3.00		9.60	
		1	1.50	2.00		3.00	
		1	2.00	2.00		4.00	
		1	1.80	2.00		3.60	
	Venkatagiriyappa Road	1	2.60	2.00		5.20	
		1	2.10	1.30		2.73	
		1	2.00	4.00		8.00	
		1	1.50	1.70		2.55	
		1	3.00	1.50		4.50	
		1	8.40	1.80		15.12	
		1	1.70	1.70		2.89	
		1	0.90	1.50		1.35	
		1	5.00	1.00		5.00	
		1	1.00	1.00		1.00	
		1	2.70	1.20		3.24	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Suma - NK
Assistant Engineer

Scanned with CamScanner

Description	No.	L	B	D	Qty	Rate	Amount
	1	0.50	1.80		0.90	1115.97	
	1	0.80	0.80		0.64		
	1	2.20	1.50		3.30		
	1	3.60	1.80		6.48		
	1	3.10	1.10		3.41		
	1	1.50	1.80		2.70		
	1	3.60	1.70		6.12		
	1	1.20	0.90		1.08		
	1	3.10	1.20		3.72		
	1	1.20	1.00		1.20		
	1	3.10	1.20		3.72		
	1	5.30	2.20		11.66		
	1	2.90	1.20		3.48		
	1	3.50	2.50		8.75		
	1	3.20	1.80		5.76		
	1	1.80	2.20		3.96		
Doddabommasandra Govt School	1	2.00	2.20		4.40		
	1	1.20	2.80		3.36		
Doddabommasandra Baavanna Temple	1	1.40	1.10		1.54		
	1	7.80	3.50		27.30		
	1	4.90	1.30		6.37		
	1	1.20	1.20		1.44		
	1	1.40	1.30		1.82		
	1	1.00	2.70		2.70		
	1	5.00	2.00		10.00		
	1	1.00	4.00		4.00		
	1	2.20	1.80		3.96		
1st Cross Raghavendra Mata Road	1	1.00	1.00		1.00		
	1	2.50	3.00		7.50		
	1	3.00	1.50		4.50		
	1	1.30	2.00		2.60		
	1	2.30	1.10		2.53		
	1	2.00	0.80		1.60		
	1	2.00	1.40		2.80		
	1	0.90	1.50		1.35		
	1	1.50	10.00		15.00		
MLA Narayana Nilaya	1	3.00	2.70		8.10		
	1	1.60	1.30		2.08		
	1	1.30	1.30		1.69		

1300.49

Assistant Executive Engineer
Vijayaranyapura Sub Division
BBMP, Bangalore - 97

Smitha. NK
Assistant Engineer

Assistant Executive Engineer

Scanned with CamScanner

Sl No.	Description	No.	L	B	D	Qty	Rate	Amount
		1	2.50	2.00		5.00	1300.49	
		1	1.50	2.30		3.45		
	Reliance Road	1	2.00	6.00		12.00		
		1	1.70	6.00		10.20		
	Ramakrishna Apartment Road	1	1.40	2.50		3.50		
		1	1.50	2.10		3.15		
		1	2.20	1.80		3.96		
		1	1.80	1.20		2.16		
		1	6.50	2.20		14.30		
		1	3.40	2.60		8.84		
		1	1.80	2.20		3.96		
		1	1.60	1.10		1.76		
		1	1.80	1.90		3.42		
		1	5.50	1.80		9.90		
		1	3.80	2.60		9.88		
		1	4.30	3.10		13.33		
		1	3.10	2.80		8.68		
		1	5.30	2.80		14.84		
						1432.82		
						1428.74	278.00	397190.00
	Sub Total							709635.00
	GST 12%							85156.00
							Total	794791.00

Verified
15/1/03

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Assistant Engineer
Ward No. 10

Assistant Executive Engineer
Vidyaranyapura Sub Division

Scanned with CamScanner